KARIN KOMERC MD DOO
Br. 01/230044427
Dana 25.12.2023
Novi Sad

KARIN KOMERC MD D.O.O. Novi Sad
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Novosadski put br.128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

1. Privremena situacija 908-844-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/230041818 od 25.10.2023 Br. Naručioca: 2023-ERGS-XSTL-ZY-012 od 25.10.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**214.817,74 USD**	**0,00**	**214.817,74 USD**
Izvedeno ukupno:	**132.726,85 USD**	**0,00 USD**	**132.726,85 USD**
Izvedeno u prethodnim:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj:	132.726,85 USD	0,00 USD	132.726,85 USD
Izvedeno ukupno po stopi 0%:	**132.726,85 USD**	**0,00 USD**	**132.726,85 USD**
Izvedeno u prethodnim po stopi 0%:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj po stopi 0%:	132.726,85 USD	0,00 USD	132.726,85 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	6.636,34 USD	0,00 USD	6.636,34 USD
ZADRZAVANJE po prethodnim 0,00%	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po ovoj -5,00%	6.636,34 USD	0,00 USD	6.636,34 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	126.090,51 USD	0,00 USD	126.090,51 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: STODVADESETŠESTHILJADADEVEDESET i 51/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum:
29.12.2023.

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

The additional works - Dodatni radovi

A. Larssen piles and lowering groundwater levels at Km177+362/Pobijanje Larssen talpi i snižavanje NPV na Km177+362

A A.1	The additional works for Larssen piles and lowering groundwater levels at Km177+362 / Dodatni radovi na pobijanju Larssen talpi i snižavanju NPV na Km177+362 Construction of Larssen piles for the purpose of securing the gas pipeline pit at 177+362,99. Calculation per m2. / Pobijanje Larssen talpi za potrebe obezbeđenja gasovodne jame na 177+362,99. Obračun po m2.	m2	115,00	480,00	55.200,00	300,00	34.500,00	300,00	34.500,00	
A A.2	The additional works for Larssen piles and lowering groundwater levels at Km177+362 / Dodatni radovi na pobijanju Larssen talpi i snižavanju NPV na Km177+362 Works on lowering the underground water level. The position includes the drilling of a depression well -1 piece as well as the works on the construction of the drainage layer and the pumping ststion in the working pits, that is, the pumping of the underground water flow during the execution of the works. / Radovi na snižavanju nivoa podzemnih voda. Pozicija obuhvata bušenje depresionog bunara -1 kom kao i radove na izgradnji drenažnog sloja i crpne stanice u radnim jamama, odnosno ispumpavanje podzemnog toka vode u toku izvođenja radova.	kom	15.000,00	1,00	15.000,00	0,00	0,00	0,00	0,00	
	Larssen piles and lowering groundwater levels at Km177+362/Pobijanje Larssen talpi i snižavanje NPV na Km177+362 -				**70.200,00**		**34.500,00**		**34.500,00**	

B. 7 GSMR shafts / 7 GSMR okna

B B.1	The additional works for 7 GSMR shafts / Dodatni radovi za 7 GSMR okna 3 pcs of shaft 4.0x2.2x1.9 - GSMR at km 176+200 / 3 kom okna 4.0x2.2x1.9 - GSMR na km 176+200	kompl	39.181,29	1,00	39.181,29	0,00	0,00	0,00	0,00	
B B.2	The additional works for 7 GSMR shafts / Dodatni radovi za 7 GSMR okna 1 pcs of shaft 1.8x1.1x2.5 and 1 pcs of shaft 2.5x1.8x2.5 - GSMR at km 179+373 / 1 kom okna 1.8x1.1x2.5 i 1 kom okna 2.5x1.8x2.5 - GSMR na km 179+373	kompl	3.604,80	1,00	3.604,80	0,00	0,00	0,00	0,00	
B B.3	The additional works for 7 GSMR shafts / Dodatni radovi za 7 GSMR okna 1 pcs of shaft 2.5x1.8x1.9 and 1 pcs of shaft 1.8x1.1x2.5 - GSMR at km 184+378 / 1 kom okna 2.5x1.8x1.9 i 1 kom okna 1.8x1.1x2.5 - GSMR at km 184+378	kompl	3.604,80	1,00	3.604,80	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
	7 GSMR shafts / 7 GSMR okna - ukupno				**46.390,89**		**0,00**		**0,00**	

C. Hydraulic installations at 176+274 / Hidraulične instalacije na 176+274

C C.1	Variation of transverse channel RD300 for Hydraulic installations at 176+274 / Varijacija poprečnog kanala RD300 za hidraulične instalacije na 176+274 Works on variation of transverse channel RD300 for Hydraulic installations at 176+274 / Radovi na varijaciji poprečnog kanala RD300 za Hidraulične instalacije na 176+274	kompl	11.200,00	1,00	11.200,00	1,00	11.200,00	1,00	11.200,00	
Hydraulic installations at 176+274 / Hidraulične instalacije na 176+274 - ukupno					**11.200,00**		**11.200,00**		**11.200,00**	

D. Hot water pipe at 176+274 / Vrelovod na 176+274

D D.1	The additional works for hot water pipe at 176+274 / Dodatni radovi za vrelovod na 176+274 The additional works for hot water pipe at 176+274 / Dodatni radovi za vrelovod na 176+274	kompl	87.026,85	1,00	87.026,85	1,00	87.026,85	1,00	87.026,85	
	Hot water pipe at 176+274 / Vrelovod na 176+274 - ukupno				**87.026,85**		**87.026,85**		**87.026,85**	

Ukupno :					**214.817,74**		**132.726,85**		**132.726,85**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-844-2023-1	The additional works - Dodatni radovi	132.726,85	132.726,85
A.	Larssen piles and lowering groundwater levels at Km177+362/Pobijanje Larssen talpi i snižavanje NPV na Km177+362	34.500,00	34.500,00
B.	7 GSMR shafts / 7 GSMR okna		
C.	Hydraulic installations at 176+274 / Hidraulične instalacije na 176+274	11.200,00	11.200,00
D.	Hot water pipe at 176+274 / Vrelovod na 176+274	87.026,85	87.026,85
Ukupno:		132.726,85	132.726,85

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	6.636,34	0,00	6.636,34

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	132.726,85	0,00	132.726,85	132.726,85	0,00	132.726,85
Ukupno (USD):	132.726,85	0,00	132.726,85	132.726,85	0,00	132.726,85